

Unit Road System

Project Status Report

Jan. 24 – Feb. 3

Rivercrest **2019 TDA Grant**

Status: 50% Complete

Resurface 15,750 feet of roads

Cleaned 1400' of ditches and installed 1 cross culvert.

Both roller and paving machine have broken down. Fleet maintenance is working on the repairs. Currently, waiting for the weather to improve.

Airport

Status: 100% Complete

Installed 200' of HDPE pipe and constructed hanger driveway.

Airport

Status: 80% Complete

Overlay is 50% complete. No water system on the roller. We are looking to rent a roller to complete the job.

We have located a roller. Waiting for the weather to improve.

Pct #4 Motor Graders

Status: 75% Complete

Staff has set an agenda item for Court on January 25th to discuss different options for the two CAT motor graders.

Court approved for the two motor graders to be placed sold at auction. The auction contract is going to Court for review on February 8th.

EXPO Center

Status: 100% Complete

The Northeast side of the RV parking lot eroded and fell into a ditch created by the water running off the parking lot. The ditch has been filled in and the site has been regraded to drain, allowing the water to sheet flow off the parking lot and not be concentrated in one area.

TxDOT Material Assistance Program

Status: 100% Complete

The County was approved to receive 1,000 cubic yards of RAP thru the TxDOT County Assistance Program. County crews hauled 153 loads over a 2-day period from 2 different TxDOT sites to the County barn in Precent #1.

Oak Hill

Status: 100% Complete

It has been determined that working on the boat ramps at Oak Hill cannot be continued by the new Road and Bridge Department. As stated by the U.S. Army Corps of Engineers “the area is in violation since it is not designated as an approved boat ramp”.

Tanksley Drive

Status: 100% Complete

It has been determined that Mr. Tanksley’s driveway is private, and the County cannot continue to use County materials, equipment, and labor on his private driveway.

Equipment Relocation and Consolidation

Status: 85% Complete

Moving equipment to be kept from Zavalla, PCT#2, PCT#1, and Huntington to the Burke barn. Equipment to be put up for auction is being moved to the PCT#1 barn.

Staff has continued to move equipment and supplies.

Store Room at PCT # 3 Barn

Status: 80% Complete

Crews have removed the old lean-to, cleaned out the vegetation and debris and graded the area to drain. Crews are working to in-large and enclose the back porch. Thus, allowing the un-used area to be used as a store room.

The enclosure is 90% complete. The material to tie the roof into the wall arrived of Feb. 3rd.

Road and Bridge Inventory

Status: 100% Complete

Staff has been working with Cody from the Auditor’s office for 3 days as he performed an audit on the assets at all five barns .Between the last audit and the current audit there have been multiple commissioner changes.

Tire disposal at all County Barns

Status: 75% Complete

Crews have been working to clean up and dispose of old tires located at all five county barns. Currently, crews have disposed of approximately 100 tires and found approximately 50 tires that can be used on existing equipment.

Work Complaint Tally (Jan 8- Jan 21)

Total Complaints – 38
Contacted by Phone – 38
Contacted in Person – 0
Completed – 62
Percent Complete - 163%

Work Complaint Tally Accumulative

Total Complaints – 515 (60 existing)
Contacted by Phone – 400
No Contact Information – 35 (existing complaints)
Contacted in Person – 82
Completed – 493
Open Work Orders – 22
Percent Complete – 95%

Repair & Maintenance (Jan 24- Feb 3)

Cleaned Ditches – 0.5 miles
Bladed Roads – 1.0 miles
Driveway Culverts Installed – 3
Drainage Culverts Replaced – 0
Mowing – 60.8 miles

Repair & Maintenance Accumulative

Cleaned Ditches – 4.34 miles
Bladed Roads – 181.5 miles
Driveway Culverts Installed – 63
Drainage Culverts Replaced – 6
Mowing – 381.6 miles

For the Month of Jan. 24 - Feb. 3, we repaired
57 Base Failures on 19 Roads
47 Roads for Potholes (1696)

Color Legend:

Completed projects

Project status changes from prior month

New projects added since last report